



AUTUMN DRIVE RECONSTRUCTION UPDATE #7

FIELD ENGINEER:

Nate Stevenson
Phone: (563) 584-2891
Cell: (563) 581-5722
n Stevenson@msa-ps.com



DATE:

April 26, 2024

PROJECT UPDATE #7

Another week is finished, and Eastern Iowa continues to install sanitary sewer towards Autumn Drive.

Solid bedrock continues to be a hinderance to rapid progress of sanitary sewer installation, but Eastern Iowa continued the placement of 15-Inch PVC sewer main on Monday. At the current rate, Eastern Iowa is able to set roughly 60 feet of pipe a day.

Eastern Iowa continued the placement of 15-Inch PVC sewer main on Tuesday and Wednesday. On Wednesday, it appeared that Eastern Iowa was working their way out of the bedrock layer they have been contending with over the past couple of weeks. While the depth of bedrock to hammer through is becoming less, it does seem like the stone is now harder to break with their hydraulic hammer.



Project Update #7

On Thursday, Eastern Iowa set a few lengths of sewer main pipe before stopping at a new manhole location for the day. The site was buttoned up to prepare for the forecasted rain on Friday and through the weekend.

Eastern Iowa's crew did not show up on site Friday, as rain was in the forecast for late morning or early afternoon.

As of now, Eastern Iowa intends to start next week with the installation of a new sewer manhole, and then continue the installation of PVC pipe towards Autumn Drive.

For those who live and travel throughout the project corridor on a regular basis, please use caution around the ongoing construction. Eastern Iowa, and their subcontractors, may have multiple crews working at any given time.

If you have questions throughout construction, please do not hesitate to contact Nate Stevenson with MSA at any time.

